

## **Meeting minutes at Meam Houthalen**

Start: 2025-06-24 11:00:47

End: 2025-06-24 12:01:58

Subject: Kick-off Cosucra1 project

Present: Frédéric, Vincent, Renaat, Thomas, Cuong, Jeamichel, Johan

Minutes by: Johan

### **1. Opening**

Frédéric opens the meeting and outlines the agenda for the Cosucra1 project.

### **2. Process and Product Context**

Thomas presents tests on two chicory types:

- Residual pulp
- Sliced chicory roots for animal feed.

### **3. Scoping and Engineering Findings**

1. Communication was intensive during scoping.

2. Main findings:

- a. Current belt system is inadequate for pre-drying.
- b. Management prefers electrification, but grid capacity is limited.
- c. Cuong's team optimized energy requirements.
- d. Existing CHP: 1 MW electric, 1.2 MW hot water.
- e. Target production: 3 t/h via a 3-level machine.
- f. Pre-engineering aims: 1 t/h dry by 2027, expandable to 3 lines by 2030.



#### **4. Concept Design**

Discussed system concepts:

- Meam Dry 224
- Meam B Dry 224×5

Pretreatment heating from CHP, with optional heat pump later.

#### **5. Client Operations and Constraints**

Client runs 120 days/year continuously; staff remains on-site otherwise, increasing maintenance demands on B machines.

#### **6. Planning and Execution**

1. Goal: one operational line by August 2027.
2. Critical path:
  - Kametal: system module fabrication
  - Eleantis: cabling and module delivery
  - Microwave component installation/testing
  - Module stacking at Kametal Genk or Cosucra
  - Machine height ~12 m (alternative lower option under review)

3. Project execution start: October 2025.

#### **7. Commercial Framework**

- Client P.O. pending (Carlo following up).
- Pre-engineering cost: €310 000; proposal: 10% prepayment, balance in installments through July.

#### **8. Process Testing and Development**

Additional in-house tests to resolve product sticking; optimize belt distribution based on Thomas's trials.



## **9. Strategic Importance**

Project recognized as a major milestone for MEAM; Frédéric appointed Project Leader.

## **10. Reporting & Communication**

- Log meeting minutes and project hours in Odoo.
- Meetings held as needed per RASCI; escalate delays promptly.

## **11. Technical Considerations**

Jeamichel raises power capacity (>3 MW) and need for local high-power cabinet. Discussion on magnetron options (€15–€600/unit; 1–1.5 kW air-cooled; ~96 units for B machine).

## **12. Client Collaboration**

Client to assist during downtime to reduce installation costs; MEAM to supply personnel/equipment lists.

## **13. Additional Notes**

- Ongoing bio-project noted by Thomas.
- Narrative shaping for management: CO<sub>2</sub> impact vs. biogas limits.
- Pulp drying economics: avoids disposal costs and yields returns.
- Seasonal chicory variations: plan sampling throughout campaign.
- Pre-treatment may include hygienisation; belt distribution critical.

## **14. Final Remarks**

- Frédéric remains primary Cosucra contact.
- Javad and Jules to advance B machine simulations for the B machine.